



IMPLEMENTATION PROGRESS (IP) FOR TOKELAU 2009- JUNE 2012

Presenter: Jewel Toloa

Position: Project Support Officer



Government of Tokelau – Through Economic Development, Natural Resources &
Environment (EDNRE) & Ongoing Council of Govt (OCOG) &



With support from UNITAR C3D+ Program

Outcome 1: Mainstreaming

1. Tokelau Climate Change Strategy (draft)
2. Tokelau National Disaster Risk Reduction Plan (draft)
3. Tokelau National Water Strategy & Work Plan – PACC+





Outcome I: Mainstreaming...

ACTIONS	RESULTS
<ol style="list-style-type: none">1. Consultation with various regional organizations, finalize draft form2. Consultation with Senior Management Team3. Undergoing translation for village consultation4. Submission for endorsement to General Fono5. Villages developing village sub plans(DRRP)	<ul style="list-style-type: none">- Drafts completed- Completed- In progress- Next GF in October, documents will be submitted to seek General Fono endorsement- In progress



Outcome 2: Demonstration Measures

Implementation of Tokelau National Water Strategy and Work Plan developed by Adventist Development Relief Agency (ADRA)






Outcome 2: Demonstration

ACTIONS/PRIORITIES	RESULTS
<p>I. Assessment Study to reduce impact on safe drinking water supply during long periods of drought. Plan developed and key priorities identified for implementation.</p> <p>a) Procure, install rainwater connections</p> <p>b) Household water tank proofing</p> <p>c) Install First Flush Diverters</p> <p>d) Select, arrange contractors for tank repair/FFD installation training for local counterpart(s)</p>	<p>Completed</p> <p>In progress</p> <p>In progress</p> <p>In progress</p> <p>In progress</p>



Outcome 3: KM, Awareness, Communications





Outcome 3: KM, Awareness, Communications...

ACTIONS	RESULTS
<ol style="list-style-type: none"> 1. Compilation of the Tokelau PACC+ Communication Plan by Setaita Tavanabola (SPREP) 2. Implementation of Communication Plan at village level 3. Initiation of work between Office of the On Going Council to Government to utilize Communication Officer to develop materials 	<ul style="list-style-type: none"> - Completed - Villages have identified activities and initiatives that is more effective for them - In progress





Project Management

- Three (3) months secondment of NC with SPREP.
- Tokelau PACC+ Project consist of
 - Working Group – 3 focal points from each village and NC
 - Steering Committee – 3 General Managers from three villages, General Manager for TALO, Director of Economic Development, Natural Resources & Env and NC as Secretariat
 - Project started draw down 4th quarter, 2011
 - Continuous coordination with other Departments for policy, operational and technical advise.



Summary of success factors

Priority	Task	Fakaofu	Nukunonu	Atafu	Who?
1	Purchase of scaffold	Complete	Complete	Complete	EDNRE
2	Rainwater connections	95% complete	50% complete	20% complete	Taupulega (Council of Elders)
3	Household Tank Repair	20% complete	80% complete	Awaiting Taupulega decision for Contractor	EDNRE, Taupulega & Contracting Company
4	Install First Flush Diverters	Complete training, 20% completed	Procure 3 rd quarter, 2012	Procure 4 th quarter, 2012	EDNRE
5	Additional Tanks	Procure 3 rd quarter, 2012	Procure 4 th quarter, 2012	Procure 4 th quarter, 2012	EDNRE & Taupulega



Summary of challenges

Problems/issues	Solutions & Way Forward
Shortage of local labour	Close collaboration with village Council and Depts to facilitate progress
Non-reliant Shipping schedules affects quarterly work plan targets & timelines	Utilizing chartered vessels
Delay of fund drawdown	Collaboration with RPMU for solution

FURTHER CAPACITY AND TECHNICAL ASSISTANCE NEEDED

1. More labour capacity required at Pilot site
2. Require further extension of contractors to overlook and supervise work at pilot site





Plans & Actions: 2012-2014

- Main activities planned
 - Estimate costing for the complete water work plan total to just over one (1) million
 - The total amount secured through donor interventions not sufficient to resource whole water work plan and hoping that working through priorities identified by plan, Tokelau would be considered for further funding





THANK YOU

Presented: Jewel Toloa

Position: Project Support Officer

Organization: Government of Tokelau through Economic Development, Natural Resources & Environment (EDNRE) & Ongoing Council of Govt (OCOG) &



With support from UNITAR C3D+ Program